8 NOV 1979

MEMORANDUM FOR: Deputy Director for Administration

FROM : Robert W. Gambino

Director of Security

SUBJECT : Evaluation of FY 76 MBO Objective OS-B-02-76

Security Access Control System (SACS)

REFERENCE : Memo from D/S dtd 2 November 1976, subject:

MBO and APP/REO Reporting Requirements

1. MBO Objective OS-D-02-76 states as follows:

Install and have operational in the Headquarters Building by 30 September 1976, the Security Access Control System.

2. As indicated in paragraph 3(f) of reference, a review of the Security Access Control System (SACS) strongly indicates additional slippage will occur before all Head-quarters entrances become operational. Outlined below is an evaluation of factors which contributed to this continuel delay, a status report on TQ milestones, a brief summary of FY 76 accomplishments in connection with this program, and most importantly measures I personally intend to implement and monitor to ensure SACS operation at the earliest possible date. Based upon my recent assessment of the SACS program, it is believed that all Headquarters entrances can be made operational by 31 January 1977.

Factors Attributable to Continued Slippage

- 3. The continued slippage of the SACS program can be attributed to the following factors:
 - (a) ODP software scheduled for implementation on 1 August was not installed until 2 October, a two month delay, and debugging of the production system is still underway.



25X1

- 5. The training of Federal Protective Officers (FPO's) assigned to the Headquarters Building is virtually complete and FPO instructions have been issued. The Headquarters Handbook on Building Access is in final draft and will be published pending resolution of several procedural problems.
- 6. The first entrance installation (Northeast) has been technically functional for several months. Full scale operation of the Northeast Entrance is awaiting the completion of PPO training and the installation of factory modifications to correct hardware problems mentioned in paragraph 3(b) above. Current plans call for all entrances to be open for use by employees possessing either the SACS Badge or the old badge during the badge exchange program.

Evaluation of FY 76 Accomplishments

7. A brief evaluation of FY 76 accomplishments in connection with the SACS program is as follows:

Changes to the SACS basic operating software by were completed on schedule. We have since requested several additional software features, (e.g., compartmentation capability) which will be completed in December. The Badge Production System was completed in October and is operating satisfactorily. We are now capable of producing a finished SACS badge in a matter of minutes thus eliminating a second visit to the Badge Office by the employee to retrieve the new badge. Entrance power and signal wiring were completed in April well ahead of the first hardware installations by the Contract.

Program Completion Measures

8. As I have indicated above, I am resolved to personally and closely monitor the balance of the program to ensure its successful completion at the earliest possible date. I have taken immediate measures to obtain a definitive picture of factors causing continued slippage and I am prepared to take necessary management initiatives to ensure their timely resolution.

Approved For Release 2002/08/15 : CIA-RDP83B00823R000400040007-3

CONFIDENTIAL

9. I have requested his total efforts to the SAC will provide weekly reports track requirements and to re	on action being taken to	25X1
		25X1
·	Robert W. Gambino	
Distribution: Orig & 1 - DD/A 1 - D/S 1 - OS Registry 1 - PPG		
OS/PPG/laj (4 Nov 76 lst & 4 th pages revised-Gamb	5) pino:rjw (5 Nov 76)	

25X1

	KUUIIN	G AND	KECOR	D SHEET	11 20 - 11 ST T	
SUBJECT: (Optional)					TARTON CONTRACTOR	
FDOW		New York		<u> </u>	Act & L	
25X1 Policy & Plans	Croun	∽ &:	EXTENSION	NO.	25X	
Torrey q Trains	Group (7)-6		DATE	20/	
): (Officer designation, room number, and DATE		ATE	OFFICER'S	COMMENTS (Number each comment to show from whom		
	RECEIVED FORWARDED	FORWARDED	INITIALS	to whom. Draw a	er each comment to show from whom line across column after each comment.)	
AC/PPG						
DD/P&M			v			
DD/S						
D/S						
					:	
		,				
		1				